

Section 1**Reporting Month Statistics – Quick Overview**

Reporting Month	Month Fatalities	Month Critical Injuries	Month Total
September 2016	1	17	18

Provincial Coordinators Comment: October 2016

Section 2**MOL Current Events**

- **Ontario Increases Minimum Wage**
<https://www.labour.gov.on.ca/english/es/pubs/guide/minwage.php>
- **Workplace Violence and Harassment – Code of Practice (effective Sept 8, 2016)**
<https://www.labour.gov.on.ca/english/hs/pubs/harassment/index.php>
- **2016-2017 Inspection Blitzes and Initiatives**
<http://www.labour.gov.on.ca/english/resources/blitzschedule.php>
- **Safe At Work Ontario Annual Report - Results for April 2014 - March 2015 (20 April 2016)**
<http://www.labour.gov.on.ca/english/hs/sawo/report/index.php>
- **Small Business Health and Safety Checklist**
<http://www.forms.ssb.gov.on.ca/mbs/ssb/forms/ssbforms.nsf/FormDetail?OpenForm&ACT=RDR&TAB=PROFILE&SRCH=1&ENV=WWE&TIT=1960&NO=1960E>
- **Working at Heights Training (content reviewed March 2016)**
http://www.labour.gov.on.ca/english/hs/topics/heights.php?utm_source=molwebsite&utm_medium=banner&utm_content=spotlights_EN&utm_campaign=WorkingAtHeights
- **Occupational Exposure Limits**
<http://www.labour.gov.on.ca/english/about/consultations/oels/index.php>
- **Replacing Your Roof (content reviewed March 2016)**
http://www.labour.gov.on.ca/english/resources/roofing.php?utm_source=molwebsite&utm_medium=banner&utm_content=spotlights_EN&utm_campaign=RoofingPilot
- **Alert: Elevating Work Platform Crushing Hazard (April 2016)**
<http://www.labour.gov.on.ca/english/hs/pubs/alerts/a36.php>
- **Alert: Tire Explosion – Pyrolysis (March 2016)**
<https://www.labour.gov.on.ca/english/hs/pubs/alerts/a34.php>

Section 3

Case 1

Def: EL-CON CONSTRUCTION

El-Con Construction Inc., 861 Redwood Square, P.O. Box 1900, Oakville, Ontario L6K 0C7, on or about the 19th day of September 2014, in the Town of Oakville, in the Central West Region of the Province of Ontario, did commit the offence of failing, as an employer, to ensure that the measures and procedures prescribed by section 234(1) of Ontario Regulation 213/91, as amended, were carried out at a project located at 1528 Dundas Street West, Oakville, Ontario, contrary to section 25(1)(c) of the Occupational Health and Safety Act R.S.O. 1990, c.O.1, as amended;

Conviction Information

Date of Disposition: July 12, 2016

Facts in Support of Guilty Plea:

- El-Con Construction Inc. is incorporated in the Province of Ontario. As a corporation, it operates a business that engages in construction, including overhead and underground projects.
- On September 19, 2014, El-Con Construction Inc. was working at a project located at 1528 Dundas Street West, Oakville, Ontario. It employed workers on the project.
- At this project, the defendant had dug out an excavation. Workers were working in the excavation to install a conduit.
- A worker was working when the south wall of the excavation collapsed on top of him. When the wall collapsed, the worker was bent down, installing the conduit. He was covered in dirt and had to be dug out by the hands of his co-workers.
- Section 234(1) of Ontario Regulation 213/91 states that the walls of an excavation must be supported by a system that has specified timbering and shoring.
- This excavation did not meet those requirements.

- Section 25(1)(c) of the Occupational Health and Safety Act states that an employer must ensure the Regulations are followed.
- Accordingly, the defendant violated section 25(1)(c) of the Act.

Sentencing Information:

Sentence : \$30,000 + VFS 25%

Case 2

Def: BOBBY BLAMPIN o/a BLAMPIN ROOF TOPS

Failing as an employer to ensure the measures and procedures prescribed by section 26.1(2) of O. Reg. 213/91, as amended, were carried out at a project located at 6 Grantham Avenue South, St. Catharines, Ontario, contrary to section 25(1)(c) of the Occupational Health and Safety Act, R.S.O. 1990, c.0.1, as amended.

Particulars: The defendant failed to ensure a worker was adequately protected by at least one of the methods of fall protection prescribed by the regulations when on the roof and exposed to a fall of 3 metres or more.

Conviction Information

Date of Disposition: August 26, 2016

Facts in Support of Guilty Plea:

- On December 4, 2015, Ministry of Labour Construction Health and Safety Inspector William Friend, responding to a complaint, observed 3 workers on the roof of 6 Grantham Avenue South, in the City of St. Catharines, in the Province of Ontario.
- The construction project appeared to be a single family residence. At all material times, the premises was a "workplace" under the *Occupational Health and Safety Act*.
- Inspector Friend determined the roof height varied from 2.5 to 4.2 metres, and observed the 3 workers on the roof not protected by fall protection.
- Mr. Bobby Jason Blampin was on site and was identified in the course of the Inspector's investigation as the owner of Blampin Rooftops and the employer of the workers on the roof. Mr. Blampin was identified as one of the workers.
- Inspector Friend determined that the employer Mr. Bobby Jason Blampin operating as Blampin Rooftops, failed as an employer to ensure that the fall protection measures and procedures prescribed by section 26.1(2) of Ontario Regulation 213/91, were carried out at this construction project on December 4, 2015.

Sentencing Information:

Sentence: \$2,400.00 + 25% VFS

Case 3

Def: Strabag Inc.

Strabag Inc., 199 Bay Street, Commerce Court West, Suite # 5300, Toronto, Ontario, M5L 1B9, on or about the 14th day of October, 2014, in the City of Pickering, in the Central East Region, in the Province of Ontario, did commit the offence of failing, as an employer, to provide information, instruction and supervision to a worker to protect the health or safety of the worker at the workplace located at 2200 Altona Road, Pickering, Ontario, contrary to section 25(2)(a) of the Occupational Health and Safety Act, R.S.O. 1990, c. O.1., as amended.

Particulars: The defendant failed to provide information and/or instruction and/or supervision to a worker regarding how to safely remove the formwork at the project located at 2200 Altona Road, Pickering, Ontario.

Conviction Information

Date of Disposition: June 1, 2016

Facts in Support of Guilty Plea:

- Strabag Inc. ("Strabag") is a corporation incorporated pursuant to the laws of Ontario. At all material times, Strabag was an employer as defined by the Occupational Health and Safety Act, R.S.O. 1990, Chapter O.1 (the "Act").
- The offence, which is detailed below, occurred at 2200 Altona Road, Pickering, Ontario, which was, at all material times, a project ("project") as defined by the Act.
- On October 14, 2014, an employee of Strabag was struck by a section of formwork while working at the project. Strabag was contracted to supply and install a 16 km long waste sewer system. The worker was in the process of removing formwork from the tunnel lining. During the removal of the formwork, the formwork swung from the tunnel lining and struck the worker in the leg. The worker sustained a broken leg from the formwork. Although the worker was given instruction on how to safely remove the formwork, there was a breakdown in communication and supervision that contributed to the accident.

- Strabag committed the offence of failing, as an employer, to provide information, and/or instruction, and/or supervision, to a worker, regarding how to safely remove the formwork, at the project, contrary to section 25(2)(a) of the Act.

Sentencing Information:

Sentence \$35,000 + 25% VFS

Case 4

Def: Norman Kenneth Schmidt o/a King Construction

(1) Norman Kenneth Schmidt o/a King Construction, 31-331 Trudelle Street, Scarborough, ON M1J 3J9, on or about the 16th day of April, 2014, at the City of Toronto, in the Toronto Region, in the Province of Ontario, did commit the offence of failing, as an employer, to ensure that the measures and procedures prescribed by section 31(1)(b) of Ontario Reg. 213/91, as amended, were carried out on a project located at 290 Roxton Road, Toronto, Ontario, contrary to section 25(1)(c) of the Occupational Health and Safety Act, R.S.O. 1990, c.O.1, as amended.

Conviction Information

Date of Disposition: March 11, 2016

Facts in Support of Guilty Plea

- Norman Kenneth Schmidt is a sole proprietor who owns and operates a construction business known as "King Construction".
- On April 16, 2014, Mr. SCHMIDT was conducting underpinning work in the basement of a three-storey, single-family dwelling located at 290 Roxton Road, Toronto, Ontario. The activities performed at the home constituted construction work, and the home was a "project" as defined by the *OHSA*.
- Mr. SCHMIDT had been hired to do the work by the home owner.
- Part of the scope of the interior renovation work being done on the home included a plan to underpin the foundation of the house to make the basement of the house more usable.
- The homeowner had retained a structural engineer to provide a certified plan for the underpinning. The plan provided a schedule to the underpinning contractor of how many areas to dig and how many areas to

leave behind as to ensure that the stability of the building would not be jeopardized. The homeowner provided that plan to Mr. SCHMIDT.

- Mr. SCHMIDT, and his crew of 4 workers, did not follow the engineered plan for the underpinning. Mr. SCHMIDT over-excavated the basement, leaving insufficient support for the home's foundation.
- At approximately 2:45pm on April 16, 2014, a City of Toronto building inspector arrived at the home in order to inspect the underpinning performed by Mr. SCHMIDT. The City Building Inspector met with Mr. SCHMIDT, inspected the underpinning, and ordered that the floors and the walls of the basement of the house be braced and shored because he had concerns about the sequencing of the underpinning taking place, and because he had observed cracks in the soil of the south-west portion of the basement.
- At approximately 3:00 p.m., after his inspection, the Building Inspector contacted the homeowner and advised him that the basement walls and floors, especially the south wall, needed to be shored because he was concerned that the wall may collapse.
- The homeowner then contact Mr. SCHMIDT and told Mr. SCHMIDT that he had spoken to the Building Inspector about the south wall and reiterated to Mr. SCHMIDT that the south wall needed to be shored. Mr. SCHMIDT confirmed that he knew about the issue with the shoring of the south wall.
- At approximately 11:30 p.m. on April 16, 2014, the south-west side of the home partially collapsed. There were no precautions in place to support the structure, which resulted in the partial collapse of the residential dwelling.
- The homeowner was an eye witness to the incident. Fortunately, no one was injured – the homeowner was renovating the home before moving in, therefore, no one was living in the home at the time of the collapse.
- Following the partial collapse of the home, the City of Toronto issued a prohibition order to the home owner, who had to retain an engineer to further assess the building and to determine its state of collapse or further collapse. The engineer's report concluded that Mr. SCHMIDT's

[R]emoval of bulk soil from the center of the dwelling placed the soil sections in a laterally unsupported condition. The unsupported soil failed to support the foundation and as a result failure of the west section of the dwelling's south wall structural frame occurred causing the collapse of the floor frames and the roof frames.

- A separate engineering report was also completed by MOL P. Eng. J. Matheuszik, which concluded that the structural collapse of the home was due to the fact that the foundation was excessively undermined during the underpinning operation. The report also concluded that the collapse could have been avoided had the instructions in the engineered drawings been followed.

Sentencing Information:

Sentence: \$5,000 + 25% VFS

Section 4

Fatality & Critical Injury Year-to-Date Overview - Construction Sector

	2016 1st January – 30 September 2016	2015 1 January – 30 Sept 2015 comparison with same time period last
Fatalities	10	10
Critical Injuries	85	105

* NOTE: These figures represent preliminary data, and are not to be considered official statistics from the Ministry of Labour. Official statistics will be issued quarterly by the Program Analysis, Evaluation and Outcomes Unit of the Occupational Health and Safety Branch of the Ministry of Labour.

REPORTING MONTHS: 1st – 30th September 2016 Monthly Summary Report

Sept 2016 Fatalities (1)

NOTE: Data are subject to change due to updates in the enforcement database. Only events reported to the ministry are included here. Except for fatalities, event categories in the ministry’s data set are based on what was assigned at the time of the initial report to the ministry. The reported event category may not represent what actually occurred at the workplace.

By Sector	<ul style="list-style-type: none"> • 1 –Construction - NECC
Brief Summary NOTE: These entries are in ascending date order (i.e. 1st to 31st) not sector order. See Section 5 for additional entry details.	<ul style="list-style-type: none"> • Worker was in a zoom boom bucket when the machine tipped over. Worker sustained fatal injuries.

Sept 2016 Critical Injuries (17)

NOTE: Data are subject to change due to updates in the enforcement database. Only events reported to the ministry are included here. Except for fatalities, event categories in the ministry’s data set are based on what was assigned at the time of the initial report to the ministry. The reported event category may not represent what actually occurred at the workplace.

By Sector	<ul style="list-style-type: none"> • 5 Single Family Housing • 3 Apartments and other multiple housing • 2 Sewer/Watermain Construction • 3 Highway and Road Construction • 3 Construction • 1 Institutional Building Construction
Brief Summary	<ul style="list-style-type: none"> • Worker’s leg was run over by a bulldozer that was backfilling • Worker lost consciousness after being hit by fence blown over by wind • Worker fell 24 ft from a scaffold and sustained severe head injuries • Worker fell 20 ft onto a lower second roof while roofing single family home • Worker operating bobcat when it tipped over trapping him • Worker was injured when he fell from a height of 8.6 ft. during installation of form-work decking.

- | | |
|--|---|
| | <ul style="list-style-type: none">• Worker was struck in the leg by the bucket of an excavator• Worker fell from ladder striking head resulting in loss of consciousness• Worker was using a cut off saw to cut wood, the saw "jumped up" at him and hit the worker in the right arm pit• Worker was struck by a vehicle on 403• Worker who was on a ladder leaning against a 53 foot trailer fell with the ladder to the ground• Worker fell from ladder 13 feet through wooden safety fence• Worker fell off a ladder while installing siding, suffered a fractured leg• Worker burned by tar spill in back of truck• Worker fell from ladder• Worker was refilling a three inch gas water pump when the front side of his body caught on fire• Worker had a stack of doors fall on them when unloading from a truck. |
|--|---|

MOL Report to PLMHSC – Construction Sector – October 2016 Meeting

Section 5

Fatality & Critical Injury Year-to-Date Summaries*- Construction Sector

*All new entries (current month and reconciled data) appear in **bold**.

NOTE: Some detail will inevitably be missing from the PLMHSC Report. The document is intended to provide an initial overview, not a comprehensive report. Annual data reporting approved by the Director should be used by stakeholders if they wish to see all data available to the Ministry related to an event.

Fatalities Year-to-Date Summary (1 January to 30th Sept., 2016):

Total Year-to-Date Fatalities: 10

Note 1: Ages will be included when available. Note

2: Reconciled data appears in bold

#	Date of Incident	Region	Sector	Occupation	Details (as reported to MOL)
	25-Apr-2016	Eastern	ROAD-	Worker-	Worker struck by vehicle- NOTE: Reclassified as a motor vehicle accident/fatality.
1	23 Mar 016	Eastern	tbd	Worker	Ice from an excavation wall fell on a worker.
2	10-May-16	Central	RESS	Worker	A worker suffered fatal injuries when he became caught between the guardrail of the elevated platform he was working on and the underside of a raised deck at the rear of a single family home under construction.
3	27-May-16	Central	RESM	Worker	Worker was shingling, fell off the roof and succumbed to his injuries.
4	10-June-16	Western	ROAD	Worker	Worker (driver) got out of the truck and didn't put the truck into parking mode and the truck backed up and pulled down a hydro line at the same time. Electrocuted.
5	17 June 16	Western	NECC	Worker	Worker was moving rocks and pinned by machinery against wall. Worker succumbed to his injuries 9 July 2016.
6	15-July-16	Western	NECC	Worker	Worker fell through metal sheet covering an opening through the roof. Worker succumbed to his injuries July 26, 2016.
7	09- August-16	Central West	ICI	Worker	Worker sustained fatal head injury while a scissor lift was in operation.
8	19 August-16	Central East	RESM	Worker	A worker doing restoration brick work on a building was fatally injured when the equipment he was using fell over.
9	24 August-16	Eastern	RESS	Worker	Worker was on a ladder, using a nail gun and received fatal wound to the chest.
10	9 Sept-16	Eastern	NECC	Worker	Worker was in a zoom boom bucket when the machine tipped over. Worker sustained fatal injuries.

MOL Report to PLMHSC – Construction Sector – October 2016 Meeting

Critical Injuries Year-to-Date Summary (1 January to 30th September

2016): Total Year-to-Date Critical Injuries: 85

Note 1: Ages will be included when available. Note

2: Reconciled data appears in bold

#	Date of Incident	Region	Sector	Occupation	Details (as reported to MOL)
1	05-Jan-16	Central East	INST	Worker	Worker fell 4 metres from scaffold, sustain broken leg.
2	09-Jan-16	Central East	INDU	Worker	Worker fell while installing new commercial oven chimney. Struck head – loss of consciousness
3	14-Jan-16	Central West	RESS	Worker	Worker fell 7 metres from scaffold, loss of consciousness & broken pelvis
4	18-Jan-16	Central East	RESS	Worker	Worker struck by material that fell of a truck, sustained broken leg.
5	20-Jan-16	Central East	RESM	Worker	Worker jumped from malfunctioning swing stage, sustained broken leg.
6	20-Jan-16	Western	COMM	Worker	Worker struck by material – loss of consciousness.
7	20-Jan-16	Eastern	RESM	Worker	Worker fell > 1 meter – broken leg and loss of consciousness.
8	21-Jan-16	Central West	RESS	Worker	Worker fell from ladder, broken leg.
9	28-Jan-16	Hamilton	BRID	Worker	Worker was wearing a full body harness, tied off with one lanyard to a fixed point at the time; worker walked further than he could with the lanyard, lost his balance and fell approx. 6 feet. Co-worker (health and safety rep) drove injured worker to Joseph Brant Hospital. IW had sustained a high ankle break.
10	04-Feb-16	Central West	ROAD	Worker	Caller alleges worker at this site (road work) was on top of a trailer pushing hot mix to the back of the trailer when he missed a step and fell to the ground; caller alleges he landed on his left arm; they drove him to Trillium Hospital where he was advised he fractured his arm.
11	10-Feb-16	Central West	ROAD	Worker	Worker was struck by a vehicle and taken to the hospital. IW sustained a punctured lung and several broken ribs.
12	22-Feb-16	Western	RESS	Worker	Caller reports that a worker slipped on piece of plywood falling approx. 7 feet sustaining a broken leg.
13	27-Feb-16	Western	COMM	Worker	Worker broke his left heel & his right leg.
14	29-Feb-16	Eastern	RESM	Worker	Worker tripped on a wire, fell, and fractured arm.

MOL Report to PLMHSC – Construction Sector – October 2016 Meeting

15	29-Feb-16	Northern	ROAD	Worker	Worker was cutting a tree at this site when a branch fell and hit him on the head; loss of consciousness.
16	09-Mar-16	Central East	tbd	Worker	Worker was installing second floor joists. Worker struck in the eye with the nail from a nail gun. Permanent loss of sight to right eye.
17	10-Mar-16	Central West	INST	Worker	Worker hit head on ground; loss of consciousness; fractured arm.
18	14-Mar-16	Central East	COMM	Worker	Worker fell, landed on left elbow and left knee; suffered small fractures in each limb.
19	17-Mar-16	Western	tbd	Worker	Worker performing perimeter repairs on roof and fell losing consciousness
20	21-Mar-16	Western	tbd	Worker	Worker was on top of a core borer's anchor when it came loose and the machine hit him on the head; loss of consciousness.
21	22-Mar-16	Western	tbd	Worker	Drywall fell over on top of worker. Confirmed broken left tibia.
22	23-Mar-16	Central West	tbd	Worker	Worker fell 14 feet; broken leg.
23	26-Mar-16	Central East	COMM	Worker	Caller reports that a worker fell 15 ft. from a ladder; multiple injuries.
24	04-Apr-16	Eastern Region	RESS	Worker	Worker fell off a scaffold (approximately 7 ft.); arm injured.
25	05-Apr-16	Western Region	EXCA	Worker	Worker exiting truck while on jobsite was hit by passing pickup truck; multiple injuries.
26	11-Apr-16	Central East	RESM	Worker	A section of fly form slipped off the hydraulic jack while being lowered striking worker's leg; broken leg.
27	11-Apr-16	Western Region	INST	Worker	Worker tripped over exposed steel banding frozen in earth and fell; lost consciousness.
28	14-Apr-16	Northern	RESM	Worker	Worker was on a step ladder - found unconscious on ground; multiple injuries.
29	21-Apr-16	Central	INDU	Worker	Worker was on crane when it fell approx. 82 ft.; multiple injuries.
30	25-Apr-16	Eastern	ROAD	Worker	Worker struck by vehicle; multiple injuries.

MOL Report to PLMHSC – Construction Sector – October 2016 Meeting

31	03-May-16	Eastern	COMM	Worker	Worker was hanging a pipe on a step ladder and fell off. Worker suffered a broken arm.
32	05-May-16	Eastern	COMM	Worker	Worker on a construction site was smoothing out concrete and back over a little too much and fell over the edge. The worker fell off the edge and fell about 10 feet and suffered minor lacerations also lost consciousness.
33	09-May-16	Western	RESM	Worker	Worker was trapped under back hoe bucket and sustained a broken arm.
34	13-May-16	Central	RESM	Worker	Worker fell from the roof approx. 5 storeys. Worker suffered internal bleeding, one kidney removed, and damage to pancreas, liver and suffered fractures to elbow, pelvic bone and skull.
35	16-May-16	Eastern	COMM	Worker	Worker using hammer to hit a nail hammered his thumb and lost consciousness.
36	17-May-16	Central	NECC	Worker	Worker was doing painting work, when he fell off a ladder, hit head and lost consciousness.
37	18-May-16	Central	COMM	Worker	Worker fell off the roof because the scaffolding collapsed and suffered a broken collar bone.
38	18-May-16	Central	COMM	Worker	Worker fell off the roof because scaffolding collapsed and required stiches.
39	19-May 16	Eastern	RESS	Worker	Worker was working on a garage when a wall began to buckle and landed on him. Worker lost consciousness and suffered a concussion, pelvic, fracture, hip fracture and a small fracture to the vertebrae.
40	26-May 16	Eastern	RESS	Worker	Worker fell two storeys off a roof, lost consciousness and sustained a ruptured spleen.
41	6-June-16	Central	RESS	Worker	Due to not having his safety harness tied off, while decommissioning some industrial racks, the subcontractor fell 12 feet to the floor and suffered a broken arm.
42	7 June 16	Eastern	RESS	Worker	A young worker was working on a roof and fell. Fractured leg.
43	9 June 16	Western	NE	Worker	Worker passed out while constructing a deck and has sustained an unspecified injury to their back.
44	14 June 16	Central	EXCA	Worker	Worker working around excavated sewer approximately 6 feet deep lost footing slipped however did not fall the full distance down. Worker is said to have hurt elbow and scraped face but is said to have LOC.

MOL Report to PLMHSC – Construction Sector – October 2016 Meeting

45	20 June 16	Northern	MINP	Worker	Worker was injecting a two-part epoxy when the epoxy came in contact with worker's eyes and mouth and worker seemed fine and was sent to hospital via EMS. Hospital put worker in induced coma on a ventilator.
46	23 June 16	Central	NECC	Worker	A flag pole was being removed and the flag pole touch the wires above; live wire. The worker was holding the pole at the bottom and had an electrical shock
47	23 June 16	Western	PAVE	Worker	Worker was doing asphalt work in a parking lot near an asphalt cement tanker that has a heat transfer unit on it that keeps the asphalt warm. Worker went to climb on top of the truck to check up on it, a flame came up and burned the worker in the face. Worker was wearing a face shield, and that the face shield melted, resulting in burns to the face.
48	24 June 16	Western	RESS	Worker	Worker hit himself in the head with a hammer drill while fixing a lash machine. Worker suffered a loss of consciousness.
49	27 June 16	Eastern	INST	Worker	Worker was grabbing a set of windows from a stack when the stack fell on worker's leg. Broken leg
50	29 June 16	Eastern	COMM	Worker	Worker was going up a ladder but slipped and fell. Both arms broken.
51	5 July 16	Western	SEWW	Worker	A machine "flipped" over and hit a worker in the head causing the worker to lose consciousness
52	13 July 16	Central	INDU	Worker	Worker fractured pelvis from falling on beam.
53	14 July 16	Eastern	RAIL	Worker	Worker suffered an electrical shock- worker lost consciousness.
54	20 July 16	Eastern	ASB2	Worker	Worker fell off baker scaffold when a plank failed - worker sustained a fractured arm.
55	21 July 16	Northern	ROAD	Worker	Worker was welding a steel beam, the weld let go and the worker was hit by the beam when it fell. Broken leg.
56	26 July 16	Central	RESS	Worker	Worker fell 15' from a crank-up masonry scaffolding. Fractured arm.
57	30 July 16	Central West	RESS	Worker	Worker fractured ankle tripping over equipment
58	04 August 16	Eastern	COMM	Worker	The worker was cleaning a concrete pumping unit hopper when his hand got caught in the hopper blades severing his hand.
59	08 August 16	Eastern	RESM	Worker	Worker fell approx. 30 ft. when the scaffold system collapsed. Worker sustained fractures to both legs and back injuries.

MOL Report to PLMHSC – Construction Sector – October 2016 Meeting

60	15 August 16	Central East	INDU	Worker	Worker moving dirt with a mini excavator, backed it up and caught his leg between the machine and curb. Worker sustained a broken leg.
61	15 August 16	Central West	PAVE	Worker	Worker struck by tongue of equipment trailer when tipped up; worker sustained fractured left arm.
62	18 August 16	Western	RESM	Worker	Worker sustained a fracture to the upper ulna bone in left arm after falling approximately 4 ft. off a ladder.
63	18 August 16	Central East	INST	Worker	Worker tripped and fell on a piece of rebar. Worker sustained a broken right forearm.
64	19 August 16	Central West	NECC	Worker	Worker was on a ladder and fell 12 feet. Worker fractured left knee
65	19 August 16	Northern	RESS	Worker	Two men fell off scaffolding working on house. One worker was unconscious upon falling
66	24 August 16	Central West	RESS	Worker	Worker was on while constructing a temporary work platform which collapsed. Worker fractured right leg
67	28 August 16	Western	COMM	Worker	Worker was pulling material during a demolition fell backwards, hit his head on the concrete floor and was unconscious
68	29 August 16	Western	RESS	Worker	Worker fell off ladder and suffered head trauma while roofing
69	01 Sept 16	Eastern	ROAD	Worker	Worker's leg was run over by a bulldozer that was backfilling
70	01 Sept 16	Central East	SEWW	Worker	Workers lost consciousness after being hit by fence blown over by wind
71	01 Sept 16	Western	RESM	Worker	Worker fell 24 ft from a scaffold and sustained severe head injuries
72	02 Sept 16	Eastern	RESS	Worker	Worker fell 20 ft. onto a lower second roof while roofing single family home
73	02 Sept 16	Central-West	RESS	Worker	Worker operating bobcat when it tipped over trapping him
74	07 Sept 16	Central- East	RESM	Worker	Worker was injured when he fell from a height of 8.6 ft. during installation of form-work decking.
75	09 Sept 16	Central-West	NECC	Worker	Worker was struck in the leg by the bucket of an excavator
76	14 Sept 16	Northern	RESS	Worker	Worker fell from ladder striking head resulting in loss of consciousness
77	14 Sept 16	Central-West	SEWW	Worker	Worker was using a cut off saw to cut wood, the saw "jumped up" at him and hit the worker in the right arm pit

MOL Report to PLMHSC – Construction Sector – October 2016 Meeting

78	15 Sept 16	Central-West	ROAD	Worker	Worker was struck by a vehicle when he was opening a lane of traffic on 403
79	15 Sept 16	Central-East	RESM	Worker	Worker who was on a ladder leaning against a 53 foot trailer fell with the ladder to the ground. Worker is said to have sustained unspecified injuries to the right hip and arm
80	20 Sept 16	Central-West	RESS	Worker	Worker fell from ladder 13 feet through wooden safety fence, fractured right hip and femur
81	21 Sept 16	Eastern	RESS	Worker	Worker fell off a ladder while installing siding, suffered a fractured leg.
82	26 Sept 16	West	ROAD	Worker	Worker burned by tar spill in back of truck
83	26 Sept 16	Central East	NECC	Worker	Worker climbing to the mezzanine/mechanical room fell from ladder falling onto cement floor
84	27 Sept 16	West	NECC	Worker	Worker was refilling a three inch gas water pump when the front side of his body caught on fire
85	27 Sept 16	Central West	INST	Worker	Worker had a stack of doors fall on them when unloading from a truck.